

	HOT WORK SAFETY WELDING SET CHECKLIST	AMNS/Project/SOP/HSEM/03/F02
		Rev : 00
		Date: 02 Dec 2022
		Page 1 of 1

Project Name:		Name of Site Area & Location	
Date		Identification No.	
Name of Contractor			

SN	Check Points	OK/ Not OK / NA	Remarks
1	Is the machine having a valid inspection tag?		
2	Is grounding of the machine frame and safety ground connections of portable machines checked periodically?		
3	Are Electrode free from defect, no metal portion exposed? Are electrodes removed from the holders when not in use?		
4	Is ON/OFF switch, meters and other control working?		
5	Is the output leads protected?		
6	Is the machine cable free from joints and cable rated for maximum current?		
7	Is wet machine thoroughly dried and tested before being used?		
8	Is the welding machine rectifier type? (Transformers are not allowed as per standard)		
9	Does the connecting cables lengths have adequate insulation?		
10	Body of the welding machine is fully intact, the cover fully closed.		

Inspected By:

Name:

Signature