
	SCAFFOLD MATERIAL INSPECTION CHECKLIST	AMNS/Project/TS/HSEM/03/F06
		Rev : 00
		Date: 14 Nov 2022
		Page 1 of 2

Project Name:		Contractor Name:	
----------------------	--	-------------------------	--

Material	Check List	Yes	No	Remarks
Pipes	Rust Free Pipes			
	No welding / local repair			
	No Bends, Cuts, Holes, spilt,			
	No Sharp edge, pipe end condition			
	Pipe thickness 4 mm , -10% (Max tolerance)			
	Painted / galvanized pipes			
	Deviation from straight line not more than 1 /600			
	Any other (Specify)			
Ladder	Rail and Rungs not damaged (bend, cracked, deformed, loose, cut or any visual damage etc.)			
	Rust free & Properly Painted Ladder.			
	Equal spacing between rungs (max 300 mm).			
	Ladder width greater than(300 mm.)			
	No Sharp edge. shoe pad missing.			
	No Oil, Grease and other slippery items stucked.			
	Bottom non-skid pad damaged/missing			
	Top and bottom rung tie rod provided			
	Any other (Specify)			
Plank/Board	Any spacing/gap maximum 25 mm.			
	All hooks of Planks not damaged.			
	No Cut or any other Physical damage.			
	Not depressed beyond 15 mm.			
	Rust free and painted properly (metal planks).			
	Any other (Specify)			
Clamps	Rust free and properly galvanized.			
	No cut/cracks or wide gap physical damage.			
	No lubrication.			

	SCAFFOLD MATERIAL INSPECTION CHECKLIST	AMNS/Project/TS/HSEM/03/F06
		Rev : 00
		Date: 14 Nov 2022
		Page 2 of 2

	No Eyebolts bent.			
	Thread condition/Nut condition.			
	No welding / local repair			
	Any other(Specify)			
Base plate and Sole board	Rust free and properly designed (150x150x5)			
	No bend.			
	No Cut, Hole or physical damage.			
	Flat Bottom portion.			
	Any other (Specify)			

Contractor Scaffold Inspector	AMNS Area In-charge
Inspected by : Signature : Date & Time :	Inspected by : Signature : Date & Time :